

CONSTRUCTION COMPLETION REPORT

Contract F42650-92-D-0005

Task Assignment 5093

CONSTRUCTION OVERSIGHT SERVICES FOR BUILDING 514 SOIL VAPOR EXTRACTION SYSTEM OPERABLE UNIT 3

EXECUTIVE SUMMARY

This report is a summary of the construction activity recently completed for the Building 514 Soil Vapor Extraction System. Part of the Operable Unit 3 Remedial Action, construction was started in December of 1996 and was completed in October of 1997. During the course of construction the project was changed slightly, to accommodate field conditions and availability of materials. These changes are documented in this report.

The few changes that were undertaken did not significantly affect the contract price. The net change after all revisions was a slight cost savings to the government.

After construction was completed and the system started, Montgomery Watson inspected and tested the performance of the vapor extraction system during operation. Our review of the operable system concluded that the intent of the design has been met and that the system is operating as intended.